


1/4 Book

OFFICE USE ONLY
 Log No. 43434
 Permit No. _____
 Basin 212



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10793

1. OWNER Leo Cook ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS N/A _____
 2. LOCATION NW 1/4 SW 1/4 Sec. 14 T. 19 N/S R. 60 E. Clark County
 PERMIT NO. _____ Issued by Water Resources _____ Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sandy Clay		0	3	
Popcorn Caliche		3	50	
Hard Caliche		50	95	
Sandy Clay		95	125	
Hard Caliche		125	135	
Sandy Clay		135	185	
Caliche & Water	xx	185	190	
Sandy Clay		190	280	
Hard Caliche		280	282	
Sandy Clay		282	485	
Caliche & Water	xx	485	490	
Sandy Clay		490	580	
Clay Gravel & Water	xx	580	625	

8. WELL CONSTRUCTION
 Depth Drilled 625 Feet Depth Cased 625 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 625 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"	16.94	.188	+2	625

Perforations:
 Type perforation Factory
 Size perforation 3/16 x 8 row
 From 585 feet to 605 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 230 _____ Neat Cement
 Placement Method: Pumped Poured Cement Grout
 Concrete Grout
 Gravel Packed: Yes No
 From 230 feet to 625 feet

RECEIVED
 OCT 5 1993
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started 9/16/93 19_____
 Date completed 9/17/93 19_____
 7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL
 Static water level 165 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____
 10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 5360 Bonita Vista Contractor
Las Vegas, Nevada 89129
 Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the 552 Division of Water Resources, the on-site driller.
 Signed V.H. Dimick
 By driller performing actual drilling on site or contractor
 Date 9-29-93

