

OFFICE USE ONLY
Log No. 43563
Permit No. 06-087
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 23380

1. OWNER MIKE NEUFFER/NEUFFER HOMES & DEVELOPMENT ADDRESS AT WELL LOCATION
MAILING ADDRESS 6490 So. McCarran Blvd. D-1, Suite 32/2440 Feretto Lane
Reno, NV 89509 Reno, NV 89511

2. LOCATION NE NE 1/4 Sec 2 T 18N N/S R 19 E Washoe County
PERMIT NO. 041-110-50 SW Reno area
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other...MUD

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top soil		0	1	1
Brown clay with gravel & some boulders & sand		1	11	10
Yellow clay with sand & gravels		11	38	27
Sand & gravel cemented with yellow clay		38	82	44
Brown clay streaks with sand & gravels		82	103	21
Rusty brown sand		103	109	6
Brown clay some gravel		109	140	31
Volcanic boulder		140	144	4
Brown clay		144	153	9
Soft zone(COARSE SAND)	X	153	156	3
Volcanic rock		156	179	23
Fracture	X	179	183	4
Volcanic rock		183	214	31
Fracture	X	214	216	2
Volcanic rock		216	239	23
Small fracture(NO H2O)		239	240	1
Volcanic rock		240	252	12
Brown clay		252	258	6
Small fracture rock	X	258	277	19
Hard volcanic rock		277	280	3
Brown clay		280	283	3
Brown clay w/red clay		283	288	5
Volcanic rock		288	290	2

8. WELL CONSTRUCTION
Depth Drilled 290 Feet Depth Cased 290 Feet

HOLE DIAMETER (BIT SIZE)
From 10 Inches To 0 Feet 290 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	0	290

Perforations:
Type perforation factory sawed slot
Size perforation 3/32 x 3 x 5 around

From 150 feet to 190 feet
From 210 feet to 230 feet
From 250 feet to 290 feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 100 feet
 Neat Cement
Placement Method: Pumped Poured Cement Grout Concrete Grout

Gravel Packed: Yes No
From 100 feet to 290 feet

9. WATER LEVEL
Static water level 0 feet below land surface
Artesian flow G.P.M. 33.89 P.S.I.
Water temperature cold °F Quality clear

Date started 1-11-94, 19
Date completed 1-14-94, 19

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Wayne Drilling, Inc. Contractor
Address P.O. Box 12370 Contractor
Reno, NV 89510

Nevada contractor's license number 22549 issued by the State Contractor's Board

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 923

Signed Edward J. Anderson By driller performing actual drilling on site of contractor
Date January 20, 1994