

OFFICE USE ONLY
 Log No. 44092
 Permit No. _____
 Basin. C-87

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25268

1. OWNER Granite Construction Company ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS Post Office Box 2087 15500 Mira Loma Road
Sparks, Nevada 89432 Reno, Nevada 89506
 2. LOCATION NW 1/4 SW 1/4 Sec. 11 T. 18 N/S R. 20 E. Washoe County
 PERMIT NO. C-126 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|------------------------------------|--------------|------|-----|-----------|
| Sand & Clay with large gravels | | 0 | 82 | 82 |
| Sand & gravel | | 82 | 87 | 5 |
| Clay | | 87 | 94 | 7 |
| Sand & gravel with trace clay | | 94 | 124 | 30 |
| Clay | | 124 | 130 | 6 |
| Gravel & sand traces clay | | 130 | 141 | 11 |
| Fine Sand | | 141 | 149 | 8 |
| Broken rock with 40 percent clay | | 149 | 200 | 51 |
| Broken gray rock trace of clay | | 200 | 210 | 10 |
| Sand & broken gray rock | | 210 | 257 | 47 |
| Gray & red rock with trace of clay | | 257 | 280 | 23 |

8. WELL CONSTRUCTION
 Depth Drilled 280 Feet Depth Cased 280 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 1/2 Inches To 280 Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 8 | 16.94 | .188 | + 1 | 100 |
| 8 | 22.36 | .250 | 100 | 280 |

Perforations:
 Type perforation Mill Slot
 Size perforation .125
 From 100 feet to 280 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 280 feet

Date started February 23, 1994.
 Date completed February 28, 1994.

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| 150 | 160 | 4 |

9. WATER LEVEL
 Static water level 25' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 75 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Sargent Irrigation Company Contractor
 Address 9955 North Virginia Street Contractor
Reno, Nevada 89506
 Nevada contractor's license number issued by the State Contractor's Board 0021246
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1493
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date March 14, 1994