

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24109

1. OWNER: WAL-MART STORES, INC. ADDRESS AT WELL LOCATION: 0 Redfield PK/Kietzke Lane & Convention Pk
 MAILING ADDRESS: 701 S. Walton Blvd. Bentonville, AR 72712 Reno, NV
 2. LOCATION: NE 1/4 SE 1/4 Sec. 25 T. 19N N/S R. 19 E. Washoe County
 PERMIT NO. 024-052-77 Parcel No. Parcel 2 Parcel Map 2167 (City of Reno) Subdivision Name

3. WORK PERFORMED: New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE: Domestic Municipal/Industrial Irrigation Monitor Test Stock
 5. WELL TYPE: Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
WELL ABANDONMENT: TOTAL DEPTH 23 FT.				
Attempt to pull casing with 36,000 lbs pull. Casing could not be pulled.				
Attempt to drill steel & metal debris out. 12 ft. was max depth after 1.5 hrs of drilling.				
Attempt to run down hole perforator. 6" casing had smaller dia. Section @ approx. 7 ft. had crook's and bends. Perforator would not pass through small dia. casing.				
Called NV Div. of Water Resources, talked with State Engineer Jayson King. I described the situation and the steps that had been taken. He felt that a more than reasonable attempt had been made. We were directed to cement casing in place.				
Casing was cemented in place, filled to top with 3 - 94 lbs sacks of Type II Neat Cement.				
- Likely an old domestic well. ★				

8. WELL CONSTRUCTION

Depth Drilled: _____ Feet Depth Cased: _____ Feet

HOLE DIAMETER (BIT SIZE)

From		To	
_____ Inches	_____ Feet	_____ Feet	_____ Feet
_____ Inches	_____ Feet	_____ Feet	_____ Feet
_____ Inches	_____ Feet	_____ Feet	_____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:

Type perforation: _____

Size perforation: _____

From: _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout

Depth of Seal: _____

Placement Method: Pumped Poured

Gravel Packed: Yes No

From: _____ feet to _____ feet

Date started: 2-23-94 19
 Date completed: 2-23-94 19

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

9. WATER LEVEL

Static water level: Dry hole _____ feet below land surface

Artesian flow: _____ G.P.M. _____ P.S.I.

Water temperature: _____ °F Quality: _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name: WAYNE DRILLING, INC. Contractor

Address: P.O. BOX 12370 Contractor
 RENO, NV 89510

Nevada contractor's license number: 22549 issued by the State Contractor's Board

Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 908

Signed: *Wayne Drilling, Inc.*
 By driller performing actual drilling on site or contractor

Date: March 10, 1994