

WHITE-DIVISION OF WATER RESOURCES
CANARY-CLIENT'S COPY
PINK-WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT


Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY

Log No. 44575

Permit No. _____

Basin 215



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 12547

1. OWNER United States Air Force ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS Nellis Air Force Base Las Vegas Blvd - Sloan Rd.
North Las Vegas, Nev. 89115 East of Intersection

2. LOCATION NE 1/4 NE 1/4 Sec 4 T 20 N/S R 63 E Clark County _____

PERMIT NO. R-1004 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE Remediation WELL TYPE
 Domestic Irrigation Test Cable Rotary RVC
 Municipal/Industrial Monitor Stock Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sandy Silt		0	10	10
Calichified Silt		10	15	5
Sandy Silt		15	49	34
Silty Clay		49	73	24
Gravelly Clay		73	120	47

8. WELL CONSTRUCTION
 Depth Drilled 120 Feet Depth Cased 120 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
15" Inches 0 Feet 120 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10"	SCH 80	ATS 480-81	+3	57
10"	Sch 40	S.S. Sump	117	120

Perforations:
 Type perforation S Steel Slotted
 Size perforation .020
 From 57 feet to 117 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 46.5 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
3% Bentonite

Gravel Packed: Yes No
 From 46.5 feet to 120 feet

94 MAY 16 P 2:39
STATE ENGINEERS OFFICE

RECEIVED
MAY 18 1994
Div. of Water Resources
Branch Office - Las Vegas, NV

Date started 2-9, 19 94
 Date completed 2-14, 19 94

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
9.4	9.12'	3

9. WATER LEVEL
 Static water level 72.95 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 76.5 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Water Development Corp. Contractor
 Address 1202 Kentucky Avenue Contractor
Woodland, Ca. 95776
 Nevada contractor's license number issued by the State Contractor's Board 0012852
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1368
 Signed _____
 By driller performing actual drilling on site or contractor
 Date _____