

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT *in book*

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13033

1. OWNER ED DUFFIELD ADDRESS AT WELL LOCATION BLOSSER RANCH ROAD  
 MAILING ADDRESS \_\_\_\_\_ UNIT 2 LOT 22 BLOCK 4 RANCHO DEL SOL  
PAHRUMP, NV 89041

2. LOCATION S-E 1/4 N-E 1/4 Sec 33 T.19 S N/S R53E E. NYE County \_\_\_\_\_  
 PERMIT NO. 29-842-22 Parcel No. \_\_\_\_\_ Subdivision Name RANCHO DEL SOL

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sandy Soil		0	9	9
Brown Clay		9	55	46
Caliche	X	55	57	2
Light Brown clay	X	57	85	28
Grey clay	X	85	101	16
Altauel	X	101	109	8
Grey clay	X	109	140	31

8. WELL CONSTRUCTION  
 Depth Drilled 140' Feet Depth Cased 140' Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
12 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	17.0	.188	0	140'

Perforations:  
 Type perforation FACTORY  
 Size perforation 3 X 16 X 4'  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 100 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 50' feet to 140' feet

RECEIVED

JUN 16 1994

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started June 6, 1994  
 Date completed June 10, 1994

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
30	6	1/2 Hour

9. WATER LEVEL  
 Static water level 54' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name LARRY'S WATER WELL SERVICE Contractor  
 Address P.O. BOX 3392 Contractor  
PAHRUMP, NV 89041  
 Nevada contractor's license number issued by the State Contractor's Board 1916  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 0035901  
 Signed Larry Chambers  
 By driller performing actual drilling on site or contractor  
 Date 6-14-1994