



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 12897

1. OWNER JOHN MAROTTA ADDRESS AT WELL LOCATION 2700 N MELANIE  
 MAILING ADDRESS \_\_\_\_\_ PAHRUMP NV 89041  
 2. LOCATION SW 1/4 NW 1/4 Sec. 34 T 19S N/S R 53 E NYE County  
 PERMIT NO. 29-851-05 RANCHO DEL SOL  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	3	3
CALICHE		3	8	5
CLAY		8	29	21
CALICHE		29	35	6
CLAY		35	44	9
CALICHE		44	47	3
CLAY		47	52	5
CALICHE	WB	52	56	4
CLAY		56	74	18
CALICHE	WB	74	77	3
CLAY		77	95	18
CALICHE	WB	95	97	2
CLAY		97	115	18
CALICHE	WB	115	118	3
CLAY		118	127	9
CALICHE	WB	127	129	2
CLAY		129	139	10
CALICHE	WB	139	140	1
		140		140

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 To 140  
121\4 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
85\8	16.9	.188	0	140

 Perforations:  
 Type perforation FACTORY SAW CUT  
 Size perforation 1\8 X 3"  
 From 100 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50 \_\_\_\_\_  
 Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

RECEIVED  
 JUN 29 1994  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 5-16-94, 19\_\_\_\_  
 Date completed 5-20-94, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 49 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name GREAT BASIN DRILLING CO. INC.  
 Contractor  
 Address HCR 78 BOX 80358  
PAHRUMP NV 89041  
 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 30880  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642  
 Signed Thomas D...  
 By driller performing actual drilling on site or contractor  
 Date 6-16-94