



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12292

1. OWNER RON MURPHY ADDRESS AT WELL LOCATION LOT 1 FLAMINGO
 MAILING ADDRESS PAHRUMP NV 89041

2. LOCATION NE 1/4 NE 1/4 Sec 20 T. 20S N/S R. 52 E NYE County VEGAS ACRES
 PERMIT NO. 28-593-09 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------|--------------|------|-----|------------|
| CLAY | | 0 | 4 | 4 |
| CALICHIE | | 4 | 7 | 3 |
| CLAY | | 7 | 21 | 14 |
| CALICHIE | | 21 | 23 | 2 |
| CLAY | | 23 | 51 | 28 |
| CALICHIE | | 51 | 54 | 3 |
| CLAY | | 54 | 76 | 22 |
| CALICHIE | WB | 76 | 79 | 3 |
| CLAY | | 79 | 111 | 32 |
| CALICHIE | WB | 111 | 115 | 4 |
| CLAY | | 115 | 120 | 5 |
| CALICHIE | WB | 120 | 123 | 3 |
| CLAY | | 123 | 135 | 12 |
| CALICHIE | WB | 135 | 140 | 5 |
| | | 140 | | 140 |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 12.25 Inches To 0 Feet 140 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 85\8 | 16.9 | .188 | 0 | 140 |

Perforations:
 Type perforation FACTORY SAW CUT
 Size perforation 1-8 X 3"
 From 100 feet to 120 feet
 From 100 feet to 120 feet
 From 100 feet to 120 feet
 From 100 feet to 120 feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

RECEIVED
 JUN 7 1994
 Div. of Water Resources
 Branch Office - Las Vegas, NV

9. WATER LEVEL
 Static water level 48 feet below land surface
 Artesian flow 48 G.P.M. P.S.I.
 Water temperature 48 °F Quality

Date started 4-11-94, 19.....
 Date completed 4-15-94, 19.....

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name GREAT BASIN DRILLING CO. INC. Contractor
 Address HCR 78 BOX 80358 Contractor
PAHRUMP NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 30880
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642
 Signed Thomas Dan
 By Thomas Dan performing actual drilling on site or contractor
 Date 5/24/94

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |