

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY  
 Log No. 45016  
 Permit No. 105  
 Basin 105

NOTICE OF INTENT NO. 25370

1. OWNER Bill Tomerlin ADDRESS AT WELL LOCATION 1100 Foothill Rd.  
 MAILING ADDRESS PO Box 1048 GARD., NV.  
 2. LOCATION STONE SE SW Sec 10 T 12 N/S R 19 E Douglas County  
 PERMIT NO. 54401-50716-19-110-57 Parcel No. N/A Subdivision Name N/A

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ROCK BOULDERS (OG) SAND		0	15	
LARGE ROCKS SAND		15	40	
BOULDERS & SAND		40	85	
SAND & ROK		85	130	
SAND	X	130	145	
SANDSTONE & SMALL ROCK	XX	145	185	
SAND	XX	185	200	
SANDSTONE & SMALL ROCK	XX	200	250	

8. WELL CONSTRUCTION  
 Depth Drilled 250 Feet Depth Cased 250 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 13 1/2 Inches To 0 Feet 250 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 3/8</u>	<u>15 lbs</u>	<u>.188</u>	<u>0</u>	<u>145</u>
<u>8 3/8</u>	<u>15 lbs</u>	<u>.188</u>	<u>245</u>	<u>250</u>

Perforations:  
 Type perforation CR/HWS steel bodied screw down  
 Size perforation 20' Lengths  
 From 145 feet to 245 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 100'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 250 feet to 100 feet

9. WATER LEVEL  
 Static water level 86 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 3/28 1994  
 Date completed 4/15 1994

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>AIR</u>	<u>200 GPM + EST</u>		<u>4 hrs</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Kauchuck Drilling Inc. Contractor  
 Address PO Box 1359 Miles NV Contractor  
 Nevada contractor's license number issued by the State Contractor's Board #021268  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller #7495  
 Signed Michael Allen  
 By driller performing actual drilling on site or contractor  
 Date 4-18-94