



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13375

1. OWNER Owen C. & Billie C. Palmer ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____ 2600 W. Hardy Lane

2. LOCATION SE 1/4 SW 1/4 Sec. 18 T. 20-S. N/S R. 53 E. Nye County _____
 PERMIT NO. _____ Charleston Park Ranchos Unit: 5
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Gray clay/caliche		4	18	14
Gray clay		18	28	10
Brown clay		28	44	16
Gray clay	X	44	92	48
Brown clay	X	92	140	48

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Factory Cut
 Size perforation 1/8" width 3" long (8 rolls)
 From 120 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 _____ Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 44 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1812
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date June 30, 1994

Date started June 30, 1994
 Date completed June 30, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1</u>

RECEIVED
 JUL 12 1994
 Div. of Water Resources
 Branch Office - Las Vegas, NV

