

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25229

1. OWNER Herb Harmon ADDRESS AT WELL LOCATION 455 Highway 95A
 MAILING ADDRESS PO Box 240 South Silver Springs NV
Silver Springs NV 89429
 2. LOCATION NE 1/4 NE 1/4 Sec 36 T. 18 S. R. 24 E. Lyon 89429 County
 PERMIT NO. 18-513-03 Parcel No. Mountain View Sub #4 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand + gravel	NO	0	33	33
sand + brn clay	NO	33	36	3
brown clay	NO	36	78	42
gravel + rock	yes	78	88	10
fine sand	yes	88	98	10
sand + gravel	yes	98	127	29
brown clay	NO	127	128	1

8. WELL CONSTRUCTION
 Depth Drilled 128 Feet Depth Cascd 128 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 50 Feet
 6 Inches 50 Feet 128 Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6		188	0	128

Perforations:
 Type perforation factory slotted
 Size perforation 3/32
 From 108 feet to 128 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 50 feet below land surface
 Artesian flow NO G.P.M. _____ P.S.I. _____
 Water temperature 60/12 °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name El Miller Contractor
 Address Box 92
SMITH, NV 89444 Contractor
 Nevada contractor's license number 32166
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1806
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 8-18-94

Date started 7 18 1994
 Date completed 8 18 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>bailer</u>	<u>20*</u>	<u>10</u>	<u>2</u>
<u>air</u>	<u>40</u>	<u>30</u>	<u>2</u>