



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13294

1. OWNER Sim Green ADDRESS AT WELL LOCATION Lot 14 Blosser Ranch Rd
 MAILING ADDRESS _____
 2. LOCATION NE 1/4 SW 1/4 Sec 33 T. 19S N/S R. 53 E Nye County
 PERMIT NO. 29-831-14 Parcel No. RANCHO Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	6	6
Caliche		6	12	6
Clay		12	36	24
caliche		36	39	3
Clay		39	58	19
Caliche	WB	58	61	3
Clay		61	83	22
caliche	WB	83	86	3
Clay		86	111	25
caliche	WB	111	115	4
Clay		115	129	14
caliche	WB	129	134	5
Clay		134	140	6

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 5/8</u>	<u>16.94</u>	<u>.185</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation Factory SAW cut
 Size perforation 1/8 x 3
 From 100 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 48 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Great Basin Drilling Contractor
 Address HER 78 Box 80358 Contractor
Palump NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 30880
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642
 Signed Thomas D...
 By driller performing actual drilling on site or contractor
 Date 8-29-94

Date started 6-14 1994
 Date completed 6-17 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)