



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **13722**

1. OWNER WILLARD RUFFCORN ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____ LOT 172 SILVERSAGE
 _____ FAHRUMP NV 89041
 2. LOCATION SW 1/4 SW 1/4 Sec. 19 T. 19S N/S R. 53 E. NYE County _____
 PERMIT NO. _____ VALLEY VIEW ACRES
 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|----------|--------------|------|-----|-----------|
| CLAY | | 0 | 6 | 6 |
| CALICHE | | 6 | 9 | 3 |
| CLAY | | 9 | 31 | 22 |
| CALICHE | | 31 | 34 | 3 |
| CLAY | | 34 | 49 | 15 |
| CALICHE | WB | 49 | 53 | 4 |
| CLAY | | 53 | 70 | 17 |
| CALICHE | WB | 70 | 81 | 11 |
| CLAY | | 81 | 95 | 14 |
| CALICHE | WB | 95 | 98 | 3 |
| CLAY | | 98 | 117 | 19 |
| CALICHE | WB | 117 | 119 | 2 |
| CLAY | | 119 | 124 | 5 |
| CALICHE | WB | 124 | 128 | 4 |
| CLAY | | 128 | 137 | 9 |
| CALICHE | WB | 137 | 140 | 3 |
| | | 140 | | 140 |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12.25 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 85\8 | 16.9 | .188 | 0 | 140 |

Perforations:
 Type perforation FACTORY SAW CUT
 Size perforation 1 1/8 X 3"
 From 100 feet to 120 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 46 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

RECEIVED
 SEP 07 1994
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started _____, 19_____
 Date completed 8-4-94, 19_____
8-6-94

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name GREAT BASIN DRILLING CO., INC. Contractor
 Address HCR 78 BOX 8058 Contractor
FAHRUMP NV 89041

Nevada contractor's license number issued by the State Contractor's Board 30880
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642

Signed Thomas Dan
 By driller performing actual drilling on site or contractor
 Date 8-26-94