

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **13716**

1. OWNER JACKIE ABRAMS ADDRESS AT WELL LOCATION LOT 57 MEDICINE MAN
 MAILING ADDRESS _____ PAHRUMP NV 89041

2. LOCATION NE 1/4 SW 1/4 Sec. 18 T 20S N/S R 53 E NYE County _____
 PERMIT NO. 36-202-22 CHARLESTON PARK
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------|--------------|------|-----|------------|
| CLAY | | 0 | 3 | 3 |
| CALICHIE | | 3 | 5 | 2 |
| CLAY | | 5 | 12 | 7 |
| CALICHIE | | 12 | 14 | 2 |
| CLAY | | 14 | 30 | 16 |
| CALICHIE | | 30 | 33 | 3 |
| CLAY | | 33 | 51 | 18 |
| CALICHIE | | 51 | 53 | 2 |
| CLAY | | 53 | 68 | 15 |
| CALICHIE | WB | 68 | 71 | 3 |
| CLAY | | 71 | 89 | 18 |
| CALICHIE | WB | 89 | 92 | 3 |
| CLAY | | 92 | 107 | 15 |
| CALICHIE | WB | 107 | 109 | 2 |
| CLAY | | 109 | 123 | 14 |
| CALICHIE | WB | 123 | 126 | 3 |
| CLAY | | 126 | 135 | 9 |
| CALICHIE | WB | 135 | 140 | 5 |
| | | 140 | | 140 |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12.25 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 85/8 | 16.9 | .188 | 0 | 140 |
| | | | | |
| | | | | |

Perforations:
 Type perforation FACTORY SAW CUT
 Size perforation 1 1/8 X 3"
 From 100 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

RECEIVED
 SEP 07 1994
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started 8-1-94, 19____
 Date completed 8-8-94, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

9. WATER LEVEL
 Static water level 47 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name GREAT BASIN DRILLING CO. INC.
Contractor
 Address HCR 78 BOX 80358
PAHRUMP NV 89041
Contractor

Nevada contractor's license number issued by the State Contractor's Board 30880
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642

Signed Thomas D...
By driller performing actual drilling on site or contractor
 Date 8-26-94