

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25455
1375 Calle Requeno
Gardnerville NV 89410

1. OWNER Ralph Schonian ADDRESS AT WELL LOCATION Gardnerville NV 89410
MAILING ADDRESS P.O. Box 1765
Minden NV 89423
2. LOCATION NW 1/4 NE 1/4 Sec 5 T. 12 N. R. 21 E Douglas County
PERMIT NO. 35-130-09 Parcel No. Fish Springs Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Overburden</u>		<u>0</u>	<u>4</u>	<u>4</u>
<u>Larger Gravels</u>		<u>4</u>	<u>35</u>	<u>31</u>
<u>Brown clays w/ seems of large Gravels</u>		<u>35</u>	<u>49</u>	<u>14</u>
<u>Brown clay</u>		<u>49</u>	<u>86</u>	<u>37</u>
<u>Coarse Sands</u>		<u>86</u>	<u>109</u>	<u>23</u>
<u>Brown clay</u>		<u>109</u>	<u>125</u>	<u>16</u>
<u>Broken Gravels w/ small clay seems</u>		<u>125</u>	<u>160</u>	<u>35</u>

'94 JUL 25 P 3:33 STATE ENGINEERS (P) 11

8. WELL CONSTRUCTION
Depth Drilled _____ Feet Depth Cased _____ Feet
HOLE DIAMETER (BIT SIZE)
From _____ To _____
1 1/4 Inches 0 Feet 55 Feet
9 7/8 Inches 55 Feet 160 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13.03</u>	<u>.184</u>	<u>0</u>	<u>160</u>

Perforations:
Type perforation H-11 slot
Size perforation 3x 3/32
From 140 feet to 160 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 55 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No
From 55 feet to 160 feet

9. WATER LEVEL
Static water level 25 feet below land surface
Artesian flow _____ G.P.M. 20 P.S.I.
Water temperature Cold °F Quality Good

Date started 7-8, 1991
Date completed 7-10, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>45</u>	<u>3 HRS</u>

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name A & H PUMP CO
5551 Hwy 50 East
Prison City, Nevada 89
Address _____
Nevada contractor's license number issued by the State Contractor's Board 31839
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1905
Signed Michael J. Hook
By driller performing actual drilling on-site or contractor
Date 7-10-94