

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY

Log No. 46170

Permit No. 51963

Basin 061

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. _____

1. OWNER NEWMONT GOLD COMPANY
MAILING ADDRESS P.O. BOX 669
CARLIN, NV 89822

ADDRESS AT WELL LOCATION
NORTH LEACH AREA 25 MILES N. OF CARLIN

2. LOCATION SE 1/4 SE 1/4 Sec. 29 T. 36 N/S R. 50 E. EUREKA County

PERMIT NO. 51963 Issued by Water Resources Parcel No. N/A Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
PERFORATED CASING		FROM 50 FT.		
TO 313 FT. DISPLACED		70	SECOND	
VISCOSITY & 9 LB/GAL BENTONITE				
FROM 930 FT. TO 550 FT. DISPLACED			15-1/2	
LB/GAL CEMENT SLURRY FROM 550 FT.				
TO SURFACE				

8. WELL CONSTRUCTION
 Depth Drilled 955 Feet Depth Cased 955 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
<u>17-1/2</u>	<u>0</u>	<u>955</u>	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>12</u>	<u>40</u>	<u>.280</u>	<u>0</u>	<u>315</u>

Perforations:
 Type perforation LOUVERED
 Size perforation 1/8"

From	To	Feet
<u>315</u>	<u>955</u>	

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 955 feet

9. WATER LEVEL
 Static water level 48 feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name LANG EXPLORATORY DRILLING
 Address 2286 WEST 1500 SOUTH
SALT LAKE CITY, UT 84104

Nevada contractor's license number issued by the State Contractor's Board 0021976
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1410

Signed John Vergara
 By driller performing actual drilling on site or contractor
 Date NOVEMBER 4, 1994

Date started AUGUST 25, 1994
 Date completed AUGUST 27, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)