

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27106

1. OWNER Robert Jackson ADDRESS AT WELL LOCATION 12413 Highway 203 Yerington Nev
 MAILING ADDRESS 12413 Highway 203 Yerington Nev 89447
 2. LOCATION SE 1/4 SW 1/4 Sec. 10 T. 11 N/S R. 25 E Lyon County
 PERMIT NO. none Issued by Water Resources Parcel No. 12-401-20 Subdivision Name none

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>sandy loam top soil</u>		<u>0</u>	<u>10</u>	<u>10</u>
<u>aluvial rock + dirt</u>		<u>10</u>	<u>105</u>	<u>95</u>
<u>brown clay</u>		<u>105</u>	<u>123</u>	<u>16</u>
<u>sand + gravel yes</u>		<u>123</u>	<u>150</u>	<u>27</u>
<u>brown sandy clay</u>		<u>150</u>	<u>212</u>	<u>62</u>
<u>sand + grave yes</u>		<u>212</u>	<u>238</u>	<u>26</u>
<u>brown sandy clay</u>		<u>238</u>	<u>256</u>	<u>18</u>
<u>sand + gravel with some small clay seams</u>		<u>238</u>	<u>290</u>	<u>42</u>

8. WELL CONSTRUCTION
 Depth Drilled 290 Feet Depth Cased 290 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 80 Feet
6 Inches 80 Feet 290 Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 3/4</u>		<u>188</u>	<u>0</u>	<u>290</u>

Perforations:
 Type perforation factory saw slott
 Size perforation 3/32 x 3
 From 240 feet to 280 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Depth of Seal 80 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 120 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality good

Date started PA Sept 9 1994
 Date completed Sept 20 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20+</u>	<u>5ft</u>	<u>3 hrs.</u>

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Edmund Miller Contractor
 Address P.O. Box 92 Smith Contractor
Nev. 89430
 Nevada contractor's license number 32166
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 718
 Division of Water Resources, the on-site driller
 Signed Edmund Miller
 By driller performing actual drilling on site or contractor
 Date Oct 10 1994