

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25813

1. OWNER WAYNE D. Wiese ADDRESS AT WELL LOCATION APACHE AND 1ST
 MAILING ADDRESS 337-8 OSINO North lot 8 Bk 13
EIKO NU 89801

2. LOCATION SE 1/4 NW 1/4 Sec. 3 T. 25 N. 36 E. EIKO County _____
 PERMIT NO. 35-005-08-1 Parcel No. _____ Subdivision Name MUR #3
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SANDY loam		0	18	18
Gravel		18	20	2
CLAY		20	28	8
Gravel		28	34	6
CLAY		34	38	4
Gravel		38	43	5
CLAY		43	102	59
Gravel	<i>α</i>	102	140	38
CLAY		140	152	12
Gravel	<i>α</i>	152	170	18

8. WELL CONSTRUCTION
 Depth Drilled 170 Feet Depth Cased 170 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 170 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>	<u>1292</u>	<u>188</u>	<u>1.5</u>	<u>170</u>

Perforations:
 Type perforation slots
 Size perforation 3/16 x 3"
 From 148 feet to 170 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 50 feet to 170 feet

9. WATER LEVEL
 Static water level 55' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60.6 °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FERTIG Drilling co Contractor
 Address P.O. Box 525 Contractor
EIKO N.U. 89801
 Nevada contractor's license number issued by the State Contractor's Board 31904
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1584
 Signed Shouk Fung
 By driller performing actual drilling on site or contractor
 Date 8-8-94

Date started 7-26, 1994
 Date completed 8-4, 1994

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>52</u>	<u>NV</u>	<u>6.5</u>