

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27726

1. OWNER Jim HUTZLER ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 33 UPPER COLONY RD UPPER COLONY RD
WELLINGTON, NV 89444 WELLINGTON, NV 89444
 2. LOCATION 1/4 SE 1/4 Sec. 34 T. 11 N. 23 E. LYON County
 PERMIT NO. 1036126 Parcel No. LOT 7 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>SM TO MED ROCK</u>		<u>0</u>	<u>40</u>	
<u>BRN CLAY W/ SOME GRNLS</u>		<u>40</u>	<u>89</u>	
<u>NEARLY BRN CLAY</u>		<u>89</u>	<u>105</u>	
<u>GRNLS W/ SOME CLAY</u>		<u>105</u>	<u>130</u>	
<u>GRNLS</u>		<u>130</u>	<u>150</u>	

8. WELL CONSTRUCTION
 Depth Drilled 150 Feet Depth Cased 150 Feet
 HOLE DIAMETER (BIT SIZE)
12 1/2 Inches From 0 Feet To 150 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 3/4</u>		<u>183</u>	<u>0</u>	<u>150</u>

Perforations:
 Type perforation FACTORY
 Size perforation 3/32
 From 110 feet to 150 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 100 feet to 150 feet

9. WATER LEVEL
 Static water level 95 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COOL °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name ED MILLER Contractor
 Address P.O. Box 92 Contractor
SMLTH, NV 89430
 Nevada contractor's license number issued by the State Contractor's Board 32166
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1949
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 12 22 94

Date started 12 18, 1994
 Date completed 12 31, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10</u>	<u>0 FT</u>	<u>6 1/2</u>