



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14203

1. OWNER Bill Santoro ADDRESS AT WELL LOCATION 1641 E. Dollar St.
 MAILING ADDRESS _____

2. LOCATION SW 1/4 SE 1/4 Sec. 11 T 21-S N/S R 53 E Nye County _____
 PERMIT NO. 44-324-04 Joycelyn Est.
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED New Well Replace Recondition Deepen Abandon Other _____

4. PROPOSED USE Domestic Municipal/Industrial Irrigation Monitor Test Stock

5. WELL TYPE Cable Rotary RVC Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Brown clay		4	32	28
Gray clay/caliche		32	48	16
Brown clay/caliche	X	48	62	14
Gray clay		62	70	8
Gray clay/caliche		70	82	12
Limestone		82	88	6
Brown clay/caliche	X	88	105	17
Limestone		105	110	5
Brown clay/caliche	X	110	140	30

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name JIM PIKE WELL DRILLING, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1812
 Signed Will A. Piquero
 By driller performing actual drilling on site or contractor
 Date Jan. 5, 1995

Date started Jan. 3, 1995
 Date completed Jan. 3, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/4

RECEIVED
 JAN 17 1995
 Div. of Water Resources
 Branch Office - Las Vegas, NV

