

FILE ONLY  
 46980  
 Log No. \_\_\_\_\_  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_  
 NOTICE OF INTENT NO. 76012

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER William Betts Sr. ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS P.O. Box 993  
Silver Springs, Nev 89429  
 2. LOCATION NE 1/4 SW 1/4 Sec 21 T 17 N/S R 25 E Winn County  
 PERMIT NO. NIA 17-482-05 Lot #132  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other rod

6. LITHOLOGIC LOG

| Material               | Water Strata | From | To  | Thick-ness |
|------------------------|--------------|------|-----|------------|
| Sand                   |              | 0    | 53  | 53         |
| Tan Clay               |              | 53   | 86  | 33         |
| Brown Clay             |              | 86   | 126 | 40         |
| Tan Clay               |              | 126  | 140 | 14         |
| Coarse Sand And Gravel | ✓            | 140  | 150 | 10         |

95 MAR 27 AM 156  
 STATE ENGINEER'S OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 150 Feet Depth Cased 150 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 4 3/4 Inches To 150 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u>       | <u>13.00</u>        | <u>3/16</u>             | <u>+1</u>   | <u>150</u> |

Perforations:  
 Type perforation Touch Cat  
 Size perforation 1 1/4 x 6 long 5 rows  
 From 130 feet to 150 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 0-50 \_\_\_\_\_  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 150 feet

9. WATER LEVEL  
 Static water level 55 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 3-1-95  
 Date completed 3-3-95

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
| <u>Developed for 6 hours and produced about 100 Gallons A.M.H.</u>                              |        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Lead Drilling Inc Contractor  
 Address P.O. Box 599 Contractor  
Silver Springs NV 89429  
 Nevada contractor's license number issued by the State Contractor's Board 0031841  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1877  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 3-6-95