



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14538  
8620 Brent Ln

1. OWNER Mike + Icela Riitano ADDRESS AT WELL LOCATION 8620 Brent Ln  
 MAILING ADDRESS 8620 Brent Ln  
Las Vegas Nevada 89131

2. LOCATION NW 1/4 NE 1/4 Sec. S 5 T. 19 S N/S R. 60 E Clark County  
 PERMIT NO. 480160929

Issued by Water Resources Parcel No. Subdivision Name

3. \* WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand / gravel / boulders		0	25	
Same		25	45	45"
Clay / gravels		45	60	
same		60	75	
same		75	90	45'
Clay / sand		90	105	15'
clay / sand / boulders		105	120	15'
clay / gravels		120	135	
same		135	150	30
clay / gravel / boulders		150	165	
same		165	180	30
sand / gravel / boulders		180	195	
same		195	210	
same		210	225	
same		225	240	
same		240	255	
same		255	270	
same		270	285	
same		285	290	110. ft

8. WELL CONSTRUCTION  
 Depth Drilled 290 Feet Depth Cased 285 Feet

HOLE DIAMETER (BIT SIZE)  
 From 9.7/8 Inches To 0 Feet 290 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6.5/8</u>		<u>188-- 3/16</u>	<u>0</u>	<u>285</u>

Perforations:  
 Type perforation Torch  
 Size perforation 1/8 inch  
 From 225 feet to 285 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 0-55 feet  Neat Cement  
 Placement Method:  Pumped  Concrete Grout  
 Poured

Gravel Packed:  Yes  No  
 From 55 feet to 290 feet

RECEIVED  
 MAR 15 1995  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

9. WATER LEVEL  
 Static water level 150 feet below land surface  
 Artesian flow no G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_  
 Water temperature cool °F Quality good

Date started 2-23 1995  
 Date completed 3-2 1995

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>80</u>		<u>30 min</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Redding Drilling Contractor  
 Address 8170 haven  
Las Vegas Nev, 89123 Contractor

Nevada contractor's license number issued by the State Contractor's Board 38155  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1798

Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 3-6-95

