

Log No. **47140**
 Permit No. **105**
 Basin **T**
 NOTICE OF INTENT NO. **24535**

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER GRANT CONSTRUCTION ADDRESS AT WELL LOCATION 1144 MEADOWLARK GARDNERVILLE
 MAILING ADDRESS GARDNERVILLE

2. LOCATION SW 1/4 SW 1/4 Sec 20 T 12 N R 20 E DOUGLAS County
 PERMIT NO. 27-730-15 COUNTRY LANE Subdivision Name
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SANDY CLAY		0	9	9
SAND/CEMENTED GRAVEL		9	35	26
CEMENTED GRAVEL		35	66	31
SAND/GRAVEL		66	74	8
CEMENTED GRAVEL		74	98	24
SAND/GRAVEL	✓	98	145	47

8. WELL CONSTRUCTION
 Depth Drilled 145 Feet Depth Cased 145 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
<u>10 5/8</u>	0	100	Feet
<u>9 7/8</u>	100	145	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>1.188</u>	<u>+1</u>	<u>145</u>

Perforations:
 Type perforation FACTORY SLOTTED
 Size perforation 3 X 3/32
 From 125 feet to 145 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 100'
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 100 feet to 145 feet

9. WATER LEVEL
 Static water level 35 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name EDDCO EXPLORATION, INC Contractor
 Address 7780 CURRY RD Contractor
FALLON, NV 89406
 Nevada contractor's license number 27673 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1586-T
 Signed David Paul
 By driller performing actual drilling on site or contractor
 Date 1-30-95

Date started 1-18, 1995
 Date completed 1-30, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>AIR</u>	<u>25</u>	<u>—</u>	<u>1</u>

'95 MAR -9 AM 1:18
 STATE ENGINEERS