

Log No. **47243**
 Permit No. **083**
 Basin. **VC Highlands**

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **27871**

1. OWNER A+A Const. ADDRESS AT WELL LOCATION 4440
 MAILING ADDRESS Darwin Springs Rd. V.C. Nev.

2. LOCATION NW 1/4 SE 1/4 Sec. 4 T. 17 N/S R. 21 E. Stokay County
 PERMIT NO. 03-392-03 Parcel No. VC Highlands Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand cobbles		0	1	1
Hard Grey Rock		1	25	24
Yellow Clay		25	120	95
Yellow fractured rock		120	265	145
Black fractured Hard Rock	*	265	310	45

8. WELL CONSTRUCTION
 Depth Drilled 310 Feet Depth Cased 1 to 310 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet	Feet
<u>9 7/8</u>	<u>0</u>	<u>50</u>		
<u>8 3/4</u>	<u>50</u>	<u>310</u>		

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>188</u>	<u>1</u>	<u>310</u>

Perforations:
 Type perforation factory milled
 Size perforation 3/8
 From 210 feet to 310 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 55
 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 55 feet to 310 feet

9. WATER LEVEL
 Static water level 245 feet below land surface
 Artesian flow _____ G.P.M. 10 P.S.I.
 Water temperature Cold °F Quality Clear

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Bud Enloe Drilling
 Address PO Box 1345 Dayton NV 89403
 Nevada contractor's license number 4739A
 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1757
 Signed Troy W. Enloe
 By driller performing actual drilling on site or contractor
 Date 12/19/94

Date started Dec 15, 1994
 Date completed Dec 20, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10</u>		<u>2</u>

'95 JAN 23 11:21:17
 STATE ENGINEERS OFFICE