

Log No. **47295**
Permit No. _____
Basin **102**

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **26030**

1. OWNER Daniel Leach ADDRESS AT WELL LOCATION _____
MAILING ADDRESS _____
2. LOCATION SE 1/4 SE 1/4 Sec 13 T 17 N/S R 24 E Lyon County _____
PERMIT NO. 117-254-03 Parcel No. Talopona Subdivision Name Patented

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand Gravel		0	6	6
Gravel Clay		6	29	23
Coarse Sand		29	43	14
S. Coarse Sand		43	51	8
Coarse Gravel		51	110	59

DATE: JUN 13 AM 11:12
STATE ENGINEER

8. WELL CONSTRUCTION
Depth Drilled 110 Feet Depth Cased 111 Feet

HOLE DIAMETER (BIT SIZE)
From 10 5/8 Inches To 110 Feet
Inches Feet Feet Feet
Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>1.38</u>		

Perforations:
Type perforation Touch Grout
Size perforation 3/4 x 10 x 4 nozzle pipe
From 90 feet to 110 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50' Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 50' feet to 110 feet

9. WATER LEVEL
Static water level 40 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature C °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Leach Drilling Contractor
Address PO 599 Contractor
SS, NV 89429
Nevada contractor's license number issued by the State Contractor's Board. 0031841
Nevada driller's license number issued by the Division of Water Resources, the on-site driller. 1976
Signed Daniel Leach
By driller performing actual drilling on site or contractor
Date 12/13/94

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20-25</u>	<u>9pm</u>	<u>2 3/4 hrs</u>

Date started 12/13/94, 19____
Date completed 12/14/94, 19____