



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13453

1. OWNER José Y. Licea ADDRESS AT WELL LOCATION Decatur & Oleta  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NE 1/4 SE 1/4 Sec. 24 T. 22 N. R. 60 E Clark County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources \_\_\_\_\_ Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Clay + Boulders</u>		<u>0</u>	<u>60</u>	<u>60</u>
<u>Cemented gravel</u>		<u>60</u>	<u>170</u>	<u>110</u>
<u>Clay + Boulders</u>		<u>170</u>	<u>315</u>	<u>145</u>
<u>Clay w/ gravel</u>	<u>Mini</u>	<u>315</u>	<u>330</u>	<u>15</u>
<u>Clay + Boulders</u>		<u>330</u>	<u>370</u>	<u>40</u>
<u>Clay w/ gravel layers</u>	<u>X</u>	<u>370</u>	<u>444</u>	<u>74</u>

8. WELL CONSTRUCTION  
 Depth Drilled 444 Feet Depth Cased 444 Feet  
 HOLE DIAMETER (BIT SIZE)  
9 7/8 Inches From 0 Feet To 444 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>.188</u>	<u>1</u>	<u>444</u>

Perforations:  
 Type perforation Leach  
 Size perforation 1 1/4 x 10"  
 From 344 feet to 444 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 50 ft  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 444 feet

RECEIVED

FEB 23 1995

Div. of Water Resources  
 Branch Office Las Vegas, NV

9. WATER LEVEL  
 Static water level 320 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 90.0 °F Quality OK

Date started 1-31 1995  
 Date completed 2-8 1995

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
G.P.M.	Draw Down (Feet Below Static)		Time (Hours)
<u>40 to 50</u>	<u>blown 3 hours</u>		

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Mitchel Enterprises Contractor  
 Address 2255 E Summit Rd #1056 Contractor  
Las Vegas, NV 89119  
 Nevada contractor's license number issued by the State Contractor's Board 27030  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1475  
 Signed Dean Mitchel  
 By driller performing actual drilling on site or contractor  
 Date 2/8/95