


OFFICE USE ONLY
 Log No. 47405
 Permit No. _____
 Basin 162



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14697

1. OWNER Tom Terry ADDRESS AT WELL LOCATION 3550 W. Donner
 MAILING ADDRESS _____
 2. LOCATION SE 1/4 NW 1/4 Sec. 13 T. 20-S N/S R. 52 E Nye County _____
 PERMIT NO. 28-712-28 Parcel No. _____ Subdivision Name Charleston Park Ranchos Unit 2
 Issued by Water Resources _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|--------------------|--------------|------|-----|-----------|
| Surface | | 0 | 4 | 4 |
| Gray clay | | 4 | 12 | 8 |
| Green clay | | 12 | 20 | 8 |
| Gray clay | | 20 | 28 | 8 |
| Brown clay | | 28 | 46 | 18 |
| Gray clay | | 46 | 62 | 16 |
| Brown clay/caliche | X | 62 | 88 | 26 |
| Brown clay | | 88 | 114 | 26 |
| Brown clay/caliche | X | 114 | 126 | 12 |
| Brown clay | | 126 | 140 | 14 |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 140 Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 8 5/8 | 16.94 | .188 | 0 | 140 |

Perforations:
 Type perforation 1/Torch Cut - 1/Factory Cut
 Size perforation 2" width 8" long - 1/8" width 3" long -
 From 100 feet to 140 feet 8 rolls
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

RECEIVED
 APR 6 1995
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 44 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started March 20, 1995
 Date completed March 20, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| 20 | 4 | 1/4 |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name JIM PIKE WELL DRILLING, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number 17563 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1812 Division of Water Resources the on-site driller.
 Signed Jim Pike
 By driller performing actual drilling on site or contractor
 Date March 24, 1995

