

OFFICE USE ONLY  
 Log No. 47427  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_  
 NOTICE OF INTENT NO. 14699

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Tom Terry ADDRESS AT WELL LOCATION 3111 W. Ramona Ln.  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NE 1/4 NE 1/4 Sec. 24 T 20-S N/S R 52 E Nye County \_\_\_\_\_  
 PERMIT NO. 28-773-03 Parcel No. \_\_\_\_\_ Subdivision Name Charleston Park Ranchos Unit 6  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Brown clay		4	10	6
Gray clay		10	28	18
Gray clay/caliche		28	62	34
Brown clay	X	62	87	25
Brown clay/caliche		87	114	27
Brown clay	X	114	128	14
Brown clay/caliche		128	140	12

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 Inches To 0 Feet  
 From 0 Feet To 140 Feet  
 From \_\_\_\_\_ Inches To \_\_\_\_\_ Feet  
 From \_\_\_\_\_ Inches To \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:  
 Type perforation 1/Torch Cut - 1/Factory Cut  
 Size perforation 1" width 8" long - 1/8" width 3" long  
 From 100 feet to 140 feet 8 rolls  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED  
 APR 6 1995  
 Div. of Water Resources  
 Branch Office - Las Vegas NV

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 45 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started March 22, 1995  
 Date completed March 22, 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/2

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name JIM PIKE WELL DRILLING, LLC Contractor  
 Address P.O. Box 56 Contractor  
Pahrump, NV 89041  
 Nevada contractor's license number 17563 issued by the State Contractor's Board  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1812  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date March 24, 1995