



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28952
 City Landfill

1. OWNER Elko City Corp. ADDRESS AT WELL LOCATION City Landfill
 MAILING ADDRESS 1751 College
Elko, NV 89801

2. LOCATION NW 1/4 NE 1/4 Sec 13 T 34 N/S R 55 E Elko County
 PERMIT NO. M/O -869 MW-3 Tract of Land
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Soil		0	1	1
Br. Siltstone		1	185	184
Silt & Gravel	X	185	195	10
Br. Siltstone		195	210	15
BENTONITE PELLETS 176-180				
OUIK GROUT 50-176				

8. WELL CONSTRUCTION
 Depth Drilled 210 Feet Depth Cased 205 Feet

HOLE DIAMETER (BIT SIZE)
 From 0 To 210
8-3/4 Inches Feet
 Inches Feet
 Inches Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4-1/2</u>		<u>Sch 40 PVC</u>	<u>+2</u>	<u>205</u>

Perforations:
 Type perforation Slot
 Size perforation .020
 From 185 feet to 205 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 180 feet to 205 feet

9. WATER LEVEL
 Static water level 146 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling, Inc.
 Address P. O. Box 850
Elko, NV 89803
 Nevada contractor's license number 020582
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1120
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date November 23, 1994

Date started October 27, 19.94
 Date completed October 27, 19.94

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>15-20</u>		<u>1</u>