


Log No. 47610  
 Permit No. \_\_\_\_\_  
 Basin 212



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14024

1. OWNER Row Ayers ADDRESS AT WELL LOCATION CACTUS + SCHIRLUS  
 MAILING ADDRESS \_\_\_\_\_ 10445 SCHIRLUS ST  
 2. LOCATION SW 1/4 SE 1/4 Sec. 30 T 22 N/S R 61 E CLARK County  
 PERMIT NO. 177-30-801-015 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material        | Water Strata | From | To  | Thick-ness |
|-----------------|--------------|------|-----|------------|
| SANDY CLAY      |              | 0    | 10  | 10         |
| Cemented GRAVEL |              | 10   | 90  | 80         |
| SANDSTONE       |              | 90   | 170 | 80         |
| Cemented GRAVEL | X            | 170  | 290 | 110        |
| Limestone       | X            | 290  | 370 | 80         |

8. WELL CONSTRUCTION  
 Depth Drilled 370 Feet Depth Cased 370 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 370 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>8 5/8</u>       | <u>16.94</u>        | <u>1.88</u>             | <u>+1</u>   | <u>370</u> |

Perforations:  
 Type perforation FACTORY  
 Size perforation 1 7/8 x 2 1/2  
 From 330 feet to 350 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED  
 MAY 31 1995  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 60  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 60 feet to 370 feet

9. WATER LEVEL  
 Static water level 210 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 5-22 1995  
 Date completed 5-24 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
|        |                               |              |
|        |                               |              |
|        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Desert Drilling Contractor  
 Address 6475 GARY AVE Contractor  
LAS VEGAS NV 89139  
 Nevada contractor's license number 34274  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 1966  
 Signed Merle B. White  
 By driller performing actual drilling on site or contractor  
 Date 5-26-95