

PRINT OR TYPE ONLY
 O NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14721

1. OWNER Patrick Lane ADDRESS AT WELL LOCATION 831 S. Seymour Lane
 MAILING ADDRESS _____

2. LOCATION SE 1/4 NW 1/4 Sec. 13 T. 20-S N/S R. 52 E Nye County _____
 PERMIT NO. 27-621-35 Parcel No. 4 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Gray clay		4	15	11
Brown clay		15	28	13
Gray clay		28	43	15
Brown clay	X	43	93	50
Brown clay/caliche		93	110	17
Brown clay	X	110	130	20
Brown clay/caliche		130	140	10

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 44 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name JIM PIKE WELL DRILLING, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041

Nevada contractor's license number issued by the State Contractor's Board 17563A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1812

Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date May 30, 1995

Date started May 26 1995
 Date completed May 26 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/2

RECEIVED
 JUN 02 1995
 Div. of Water Resources
 Branch Office - Las Vegas, NV

