



WHITE-DIVISION OF WATER RESOURCES  
 CANARY-CLIENT'S COPY  
 PINK-WELL DRILLER'S COPY

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY  
 Log No. 47839  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12953

1. OWNER Tappi Ray Crump ADDRESS AT WELL LOCATION 6910 Unicorn St.  
 MAILING ADDRESS \_\_\_\_\_ Las Vegas, Nev.  
 2. LOCATION NW 1/4 NE 1/4 Sec. 24 T. 19S N/S R. 60 E. Clark County \_\_\_\_\_  
 PERMIT NO. N/A Issued by Water Resources Parcel No. 01D-180-029 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Caliche		0	140	
Clay & Water	xx	140	145	
Caliche		145	190	
Clay		190	240	
Caliche		240	310	
Caliche & Water	xx	310	365	
Reddish Sand & Clay		365	370	
Caliche		370	390	
Lt. Brown Clay		390	430	
Caliche * Water	xx	430	458	

8. WELL CONSTRUCTION  
 Depth Drilled 458 Feet Depth Cased 458 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 458 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"	16.94	.188	+2	458

Perforations:  
 Type perforation Factory  
 Size perforation 1/4 x 8 row  
 From 422 feet to 440 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 210  Neat Cement  
 Placement Method:  Pumped 200-210  Cement Grout  
 Poured 0-200  Concrete Grout

Gravel Packed:  Yes  No  
 From 210 feet to 458 feet

RECEIVED  
 JUN 06 1995  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

9. WATER LEVEL  
 Static water level 142 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 5/15/95 19\_\_\_\_\_  
 Date completed 5/31/95 19\_\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name V.H. Dimick Contractor  
 Address 5360 Bonita Vista Contractor  
Las Vegas, Nev. 89129

Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552

Signed V.H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 5-31-95

