

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14347

1. OWNER Raco Totino ADDRESS AT WELL LOCATION 1320 W. Greba  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION NW 1/4 SE 1/4 Sec. 32 T. 19S N/S R. 53 E Nye County  
 PERMIT NO. 29-812-27 Parcel No. Rancho Del Sol Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	4	4
Caliche		4	7	3
Clay		7	16	9
Caliche		16	19	3
Clay		19	27	8
Caliche		27	30	3
Clay		30	38	8
Caliche		38	41	3
Clay		41	55	14
Caliche	WB	55	58	3
Clay		58	77	19
Caliche	WB	77	80	3
Clay		80	93	13
Caliche	WB	93	96	3
Clay		96	111	15
Caliche	WB	111	116	5
Clay		116	124	8
Caliche	WB	124	129	5
Clay		129	137	8
Caliche	WB	137	139	2
Clay		139	140	1

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From 0 To 140  
12 1/4 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 7/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation Factory Saw Cut  
 Size perforation 3"

From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 100 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 50

Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 47 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started August 2 1995  
 Date completed August 6 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Great Basin Drilling Contractor  
 Address Hick 78 Box 80358 Contractor  
Fahrump, NV. 89041

Nevada contractor's license number 30880  
 issued by the State Contractor's Board.

Nevada driller's license number issued by the Division of Water Resources, the on-site driller. 1642

Signed [Signature]  
 By driller performing actual drilling on site or contractor

Date 8-6-95

