

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 26026

1. OWNER John Henderson ADDRESS AT WELL LOCATION LOT #2 NARROW RD  
MAILING ADDRESS Silver Springs NV 89425  
2. LOCATION SW 1/4 NE 1/4 Sec. 15 T. 18 N/S R. 25 E Lyon County  
PERMIT NO. 15-251-18 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other mad

6. LITHOLOGIC LOG

| Material                                | Water Strata | From | To  | Thick-ness |
|-----------------------------------------|--------------|------|-----|------------|
| Top Soil And Boulders                   |              | 0    | 10  | 10         |
| <del>Basalt</del> Broken basalt (dense) |              | 10   | 220 | 210        |
| Hard Basalt                             |              | 220  | 462 | 242        |
| Fractured basalt water bearing          |              | 462  | 500 | 38         |

8. WELL CONSTRUCTION  
Depth Drilled 500 Feet Depth Cased 500 Feet

HOLE DIAMETER (BIT SIZE)

| Inches | From | To  |
|--------|------|-----|
| 10 5/8 | 0    | 60  |
| 8"     | 60   | 180 |
| 6"     | 180  | 500 |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6 5/8              | 13.00               | 3/16                    | 0           | 180       |
| 5"                 |                     | 5/16                    | 180         | 500       |

Perforations:  
Type perforation Touch Cut  
Size perforation 1 1/2" x 6" long 5 Row

From 180 feet to 800 feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout

Depth of Seal 0-50

Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No

9. WATER LEVEL  
Static water level 300 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature Cold °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Leach Drilling Inc Contractor  
Address P.O. Box 599 Contractor  
Silver Springs NV 89429  
Nevada contractor's license number issued by the State Contractor's Board 0031841  
Nevada driller's license number issued by the Division of Water Resources the on-site driller 1877  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 4-4-95

Date started 2-8, 1995  
Date completed 4-3, 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M.                     | Draw Down (Feet Below Static) | Time (Hours) |
|----------------------------|-------------------------------|--------------|
| <u>Developed About 100</u> | <u>Call on Ann</u>            |              |