

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32923

1. OWNER Jim Edgeman ADDRESS AT WELL LOCATION: Antelope Valley
 MAILING ADDRESS HC-61 Box 185
Battle Mountain, NV 89820
 2. LOCATION SE $\frac{1}{4}$ SW $\frac{1}{4}$ Sec. 1 T. 24 N S. R. 40 E. Lander County
 PERMIT NO. 21828 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Topsoil		0	6	6
Sand & Gravel		6	28	22
Clay		28	33	5
Sand & Gravel		33	90	57
Sand & Gravel w/some clay		90	95	5
Sand & Gravel		95	98	3
Clay		98	103	5
Sand & Gravel		103	110	7
Sandy Clay		110	145	35
Sand & Gravel		145	160	15
Sandy Clay		160	172	12
Coarse Sand		172	175	3
Sandy Clay		175	192	17
Sand & Gravel		192	198	6
Sandy Clay		198	210	12
Sand & Gravel		210	240	30
Sandy Clay w/small gravel imbedded		240	260	20
Sandy Clay		260	285	25
Sandy Clay w/gravel layers		285	290	5
Sand & Gravel		290	295	5
Sandy Clay		295	305	10

8. WELL CONSTRUCTION
 Depth Drilled 315 Feet Depth Cased 305 Feet
 HOLE DIAMETER (BIT SIZE)
 From 22 Inches To 0 Feet 315 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16	42.05	250	+2	101
16	42.05	250	294	305

Perforations:
 Type perforation Double mill slot
 Size perforation 3 x 1/8
 From 101 feet to 294 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 104 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Norm °F Quality good

Date started April 5, 1995
 Date completed April 6, 1995

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>1700</u>	<u>140'</u>	<u>4</u>
<i>* Customer did his own test!</i>			

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Humboldt Drilling & Pump Co Inc Contractor
 Address P.O. Box 590 Contractor
Winnemucca, NV 89446
 Nevada contractor's license number issued by the State Contractor's Board 015234
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1154
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 4-28-95