

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27817

1. OWNER Rachel A Boguski ADDRESS AT WELL LOCATION 3555 Cherokee
 MAILING ADDRESS P.O. Box 5249 Minden NV
89411
 2. LOCATION NE 1/4 NE 1/4 Sec 12 T 14 N 19 E Douglas County
 PERMIT NO. _____ Parcel No. 13-080-39 Subdivision Name Jacks Valley

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
0-50 Sand		0	50	
Sand Rock	X	50	180	
Sand some clay		80	120	
Sand & DG		120	160	
Sand & Gravel		160	200	

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From 9 7/8 Inches To 0 Feet
0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>	<u>7</u>	<u>.188</u>	<u>0</u>	<u>200</u>

Perforations:
 Type perforation Factory
 Size perforation 3X3/16
 From 180 feet to 200 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 50 ft Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 110 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Rauchack Drilling Inc Contractor
 Address P.O. Box 1359 Minden, NV 89423 Contractor

Nevada contractor's license number issued by the State Contractor's Board 021268
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1380T
 Signed Brendan Rauchack
 By driller performing actual drilling on site or contractor
 Date 6/10/95

Date started 6/7/95, 1995
 Date completed 6/10/95, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>35</u>		<u>4 hours</u>