

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 26606

1. OWNER TOM REYNOLDS ADDRESS AT WELL LOCATION 1600 COMBARDY GARDNERVILLE
 MAILING ADDRESS MINDEN, NV

2. LOCATION NE 1/4 SE 1/4 Sec 27 T 13 N/S R 20 E DOUGLAS County
 PERMIT NO. 23-296-01 EAST VALLEY Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other... MVD

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND/SMALL GRAVEL		0	53	53
CLAY		53	58	5
SAND/SMALL GRAVEL		58	71	13
CLAY		71	76	5
SAND/SMALL GRAVEL	✓	76	110	39
CLAY		110	114	4
SAND/SMALL GRAVEL	✓	114	171	57
CLAY		171	180	9

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10 5/8 Inches 0 Feet 100 Feet
9 7/8 Inches 100 Feet 180 Feet
Inches.....Feet.....Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>.188</u>	<u>+1</u>	<u>180</u>

Perforations:
 Type perforation FACTORY SLOTTED
 Size perforation 3 x 3/32
 From 160 feet to 180 feet
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 100 feet to 180 feet

9. WATER LEVEL
 Static water level 30 feet below land surface
 Artesian flow.....G.P.M.....P.S.I.
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name EDDCO EXPLORATION, INC
 Contractor
 Address 7780 CURRY RD
 Contractor
FALLON, NV 89406
 Nevada contractor's license number 27673
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1726
 Division of Water Resources, the on-site driller
 Signed Pat J. Moore
 By driller performing actual drilling on site or Contractor
 Date 7-10-95

Date started 7-7, 1995
 Date completed 7-10, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>AIR</u>	<u>25+</u>	<u>—</u>	<u>1</u>