

Log No. 49166  
 Permit No. \_\_\_\_\_  
 Basin. 29327

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29327

1. OWNER Churchill co. School Dist.

MAILING ADDRESS 290 N. Sherman St  
 Fallon NV

ADDRESS AT WELL LOCATION 725 E. Stillwater Fallon NV

2. LOCATION NW 1/4 NE 1/4 Sec 31 T. 19 N. R. 29 E Churchill County

PERMIT 875-A Issued by Water Resources Parcel No. 001-711-05 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  SVEW  Irrigation  Test  
 Municipal/Industrial  Motor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other HSA

6. LITHOLOGIC LOG

| Material                               | Water Strata | From | To    | Thick-ness |
|--|--------------|------|-------|------------|
| SILT / TRACE SAND DARK yellowish brown |              | 0'   | 10'   |            |
| SAND / TRACE silt SAME color           |              | 10'  | 15'   |            |
| SILT / TRACE SAND SAME color           |              | 15'  | 21.5' |            |

8. WELL CONSTRUCTION  
 Depth Drilled 21.5 Feet Depth Cased 20 Feet

HOLE DIAMETER (BIT SIZE)  
 From 0 To 21.5  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 4"                 |                     | sch 40                  | 0           | 5         |

Perforations:  
 Type perforation \_\_\_\_\_  
 Size perforation .010  
 From 5 feet to 20 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 4'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 4 feet to 21.5 feet

9. WATER LEVEL  
 Static water level 8.78 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

SVEW-5  
 Date started 5-23-95  
 Date completed 5-23-95

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Nv. Drilling Inc Contractor  
 Address 75 lewers creek rd Carson city NV Contractor  
 Nevada contractor's license number 13697A issued by the State Contractor's Board.  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1902  
 Signed John S. Leisel  
 By driller performing actual drilling on site or contractor  
 Date 7-21-95