

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 267147

1. OWNER Richard Shanna Taedti ADDRESS AT WELL LOCATION 25 N Rainbow
 MAILING ADDRESS 25 N Rainbow Mark Twain

2. LOCATION NW 1/4 Sec 27 T 17 N/S R 22 E Lyon County
 PERMIT NO. 19-174-10 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Med

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Sand</u>		<u>0</u>	<u>36</u>	<u>36</u>
<u>Sand And Gravel</u>		<u>36</u>	<u>93</u>	<u>57</u>
<u>Brown Clay</u>		<u>93</u>	<u>130</u>	<u>37</u>
<u>Gravel</u>		<u>130</u>	<u>150</u>	<u>20</u>

8. WELL CONSTRUCTION
 Depth Drilled 150 Feet Depth Cased 150 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 150 Feet
 From 0 Feet To 150 Feet
 From 0 Feet To 150 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>	<u>13.00</u>	<u>3/16</u>	<u>+1</u>	<u>150</u>

Perforations:
 Type perforation Touch Cut
 Size perforation 1 1/4 x 6 rows 6 rows
 From 130 feet to 150 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 0-50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 150 feet

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow G.P.M. PSI
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Leach Drilling Inc Contractor
 Address Po Box 599 Contractor
Silver Springs NV 89409
 Nevada contractor's license number 0031841
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on site driller 1877
 Signed [Signature]
 By driller performing actual drilling on site of contractor
 Date 7-1-95

Date started 6-26, 1995
 Date completed 6-27, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Developed For 2 Hours And Produced about 35 Gallons A MIN</u>		