

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25209

1. OWNER Darr Holdman Const ADDRESS AT WELL LOCATION 710 Cutter Ln Gardnerville  
 MAILING ADDRESS P.O. Box 1008 Gardnerville Nev  
 2. LOCATION NW 1/4 SE 1/4 Sec. 24 T. 12 N/S R. 20 E Douglas County  
 PERMIT NO. 39-452-30 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown clay w sand		0	25	25
Brown clay w cobbles		25	65	40
Sticky Brown clay		65	95	30
Saturated gravel *		95	140	45

JUN -8 P 2:49 RECEIVED STATE ENGINEERS OFF

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches To 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>1.88</u>	<u>+</u>	<u>140</u>

Perforations:  
 Type perforation Factory Milled  
 Size perforation 3/32  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 120 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50 \_\_\_\_\_  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 40 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature Cold °F Quality clear

Date started Dec 7 1993  
 Date completed Dec 8 1993

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>15</u>		<u>1 hr</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Enloe Drilling Contractor  
 Address P.O. Box 1345 Dayton, Nev Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 4739A  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1480  
 Signed Lee A. Enloe By driller performing actual drilling on site or contractor  
 Date 12-13-93