

REPORT NO. 95.36

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

LOG NO. 49282
PERMIT NO. 103
BASIN

NOTICE OF INTENT NO. 28531

1. OWNER Claudio & Fifi DelCore

ADDRESS OF WELL Iron Mtn Ranch Rd & Sawnee

MAILING ADDRESS 73 Sipperelle Dr Ste E1 Parachute, Co 81635

2. WELL LOCATION SW 1/4 NW 1/4 SEC. 7 T 17N R 23 E Lyon COUNTY

PERMIT NO. _____ PARCEL NO. 15-322-37 SUBDIVISION NAME Iron Mtn Ranches

3. TYPE OF WORK
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
White, layered, firm sediment rock		0	12	12
Brown & black rock, medium-hard		12	21	9
Rock chips-green, multicolored with clay, greenish sediment, white specks		21	104	83
Hard gray rock with shiny black crystal flakes		104	118	14
Gray rock with white specks & firm, weathered DG		118	129	11
Gray rock with white specks		129	163	34
Hard fractured granite		163	212	49

8. WELL CONSTRUCTION

Depth Drilled 212 Depth Cased 212

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 212 Feet

CASING SCHEDULE

Size O.D.	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+1	212

PERFORATIONS:

Type Perforation factory Size Perforation 3/32 x 3
From 178 Feet to 198 Feet
From _____ Feet to _____ Feet
From _____ Feet to _____ Feet

SURFACE SEAL: Yes No
Seal Depth 50

SEAL TYPE:
 Neat Cement
 Cement Grout
 Concrete Grout

PLACEMENT METHOD: Pumped Poured

GRAVEL PACKED: Yes No
From 178 Feet to 198 Feet

9. WATER LEVEL

Static Water Level 95 Feet Below Land Surface
Artesian Flow _____ GPM _____ PSI
Water Temperature _____ F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 625 Spice Islands Dr Ste L Sparks, Nv 89431

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1132

Signed Roger M. Hall
By driller performing actual drilling on site or contractor

Dated 6/22/95

'95 JUN 26 P1 32
STATE ENGINEERS OFFICE

Date Started 6/20/95 Date Completed 6/21/95

7. WELL TEST DATA

TEST METHOD Bailer Pump Air Lift

GPM	DRAWDOWN	TIME (HRS)
<u>20+</u>		<u>1</u>