

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18502

1. OWNER ISMAEL RODRIGUEZ ADDRESS AT WELL LOCATION NONE
 MAILING ADDRESS 170 1/2 2nd St. ELKO, NV 89801

2. LOCATION SE 1/4 SW 1/4 Sec 12 T 34 N 55 E ELKO County _____
 PERMIT NO. _____
 Issued by Water Resources Lot 41, Bika Parcel No. _____
 Subdivision Name Last Chance Ranch Unit #3

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sandy clay		0	228	228
Sand w/water	✓	228	230	2
Sandy clay		230	238	8
Sand	✓	238	250	12
Sandy clay		250	256	
T. D. 256				

8. WELL CONSTRUCTION
 Depth Drilled 256 Feet Depth Cased 250 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
10	0	55
8	55	256

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 3/8	12.92	.188	+ 2	256

Perforations:
 Type perforation Torch cut
 Size perforation 1/8 x 4"

From _____ feet to _____ feet
 From 224 feet to 254 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 52
 Placement Method: Pumped Poured
 Concrete Grout

Gravel Packed: Yes No
 From 52 feet to 256 feet

9. WATER LEVEL
 Static water level 92 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name MUTH DRILLING CO. Contractor
 Address 203 PINE ST. ELKO, NV 89801
 Nevada contractor's license number issued by the State Contractor's Board 10819
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 632
 Signed James Y. Muth By driller performing actual drilling on site or contractor
 Date 8-30-95

Date started 7-31, 1995
 Date completed 8-5, 1995

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	13		
Draw Down (Feet Below Static)	60		
Time (Hours)	2 hrs.		

RECEIVED
 95 SEP - 9 11:01 AM
 STATE ENGINEERING OFFICE