

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29931

1. OWNER BILL CRANE ADDRESS AT WELL LOCATION lot 1-C
 MAILING ADDRESS 19 W HAYWARD BLVD SAGINAW MI 48602 Elko Summit Drive
 2. LOCATION SE 1/4 NE 1/4 Sec 25 T 34 N15 R 55 E Elk County
 PERMIT NO. Lot 1-C Parcel No. Elko Summit Estates Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown shale		0	3	3
White SANDSTONE		3	45	42
Light Brown shale		45	112	67
Dark Brown shale	X	112	115	3
White SANDSTONE		115	123	8
Light Gray shale		123	131	8
Dark Gray shale		131	150	19

8. WELL CONSTRUCTION
 Depth Drilled 150 Feet Depth Cased 150 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 150 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>	<u>12.92</u>	<u>1.55</u>	<u>72</u>	<u>150</u>

Perforations:
 Type perforation slots
 Size perforation 3/16 x 3"
 From 130 feet to 150 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 52 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 52 feet to 150 feet

9. WATER LEVEL
 Static water level 61 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fertig Drilling Co Contractor
 Address 2001 Bldg 525 Contractor
Elko NV 89801
 Nevada contractor's license number issued by the State Contractor's Board 319011
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1584
 Signed Shoule J. J. J.
 By driller performing actual drilling on site or contractor
 Date 5-28-95

Date started 8-15, 1995
 Date completed 8-17, 1995

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>50</u>	<u>4</u>	<u>2</u>

RECEIVED
 05 AUG 01 AM 11:20
 STATE ENGINEERS OFFICE