

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27053

1. OWNER Uick Bartel ADDRESS AT WELL LOCATION 5156 Sandalwood  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SE 1/4 SE 1/4 Sec 29 T. 19 N/S R. 28 E Churchill County  
 PERMIT NO. 05-651-80 Parcel No. \_\_\_\_\_ Subdivision Name Copperwood  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand	✓	0	20	20
Brown Clay	✓	20	23	3
Brown Sand	✓	23	34	11
Grey Sand	✓	34	47	13
Black Silt	✓	47	67	20
Grey Sand	✓	67	79	12
Brown Sand	✓	79	87	8

8. WELL CONSTRUCTION  
 Depth Drilled 87 Feet Depth Cased 87 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 Inches 6 Feet To 50 Feet  
6 Inches 50 Feet 87 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.9</u>	<u>.188</u>	<u>1</u>	<u>87</u>

Perforations:  
 Type perforation machine slot  
 Size perforation .070  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 81 feet to 85 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 9. WATER LEVEL  
 Static water level 11 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started July 30 1995  
 Date completed July 3 1995

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>		<u>1</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Wesley Contractor  
 Address Box 888 Contractor  
Fallon Nev.  
 Nevada contractor's license number issued by the State Contractor's Board 11752  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 772  
 Signed Wesley  
 By driller performing actual drilling on site or contractor  
 Date Oct 17 94