

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29744

1. OWNER Adobe Investments shlc ADDRESS AT WELL LOCATION _____
MAILING ADDRESS P.O. Box 3111 Blk B lot 4 Twin peaks Rd
Elko NV 89803 Adobe Summit

2. LOCATION SE 1/4 SE 1/4 Sec 11 T 35 N/S R 54 E ELKO County _____
PERMIT NO. 05-52C-139 Adobe Ranches Subdivision Name _____
Issued by Water Resources Parcel No. _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Hand pan		0	28	28
Cemented Gravel		28	208	180
Clay		208	269	61
Loose Gravel		269	274	5
Clay		274	293	19
Brown shale		293	299	6
Black shale	X	299	315	16

8. WELL CONSTRUCTION
Depth Drilled 315 Feet Depth Cased 315 Feet

HOLE DIAMETER (BIT SIZE)
From 10 Inches 0 Feet 315 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	12.92	188	+2	315

Perforations:
Type perforation Slots
Size perforation 3/4 x 3"
From 275 feet to 315 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 53 Neat Cement
Placement Method: Pumped Poured Cement Grout Concrete Grout

Gravel Packed: Yes No
From 53 feet to 315 feet

9. WATER LEVEL
Static water level 225 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature 60.6 °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Fertig Drilling co Contractor
Address P.O. Box 525 Contractor
Elko NV 89801
Nevada contractor's license number issued by the State Contractor's Board 31904
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1584
Signed 7-20-95 Shouk F. Fertig
By driller performing actual drilling on site or contractor
Date 7-20-95

Date started 6-16 1995
Date completed 6-21 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>APP 30</u>		<u>4</u>

1995 JUL 25 AM 8:43
STATE ENGINEERS OFF