

OFFICE USE ONLY
Log No. 41854
Permit No. _____
Basin 07
NOTICE OF INTENT NO. 29464

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER DONNELL RICHARDS ADDRESS AT WELL LOCATION 13505 GRASS VALLEY WINNEMUCCA, NV 89445
MAILING ADDRESS SONOMA RANCH WINNEMUCCA, NV 89445
2. LOCATION S.E. 1/4 N.W. 1/4 Sec 17 T 34 N/S R 38 E PERSHING County
PERMIT NO. N/A Issued by Water Resources Parcel No. 04-402-11 Subdivision Name JUNIPER VIEW #1

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
BOULDERS		0	20	
CEMENTED ROCK		20	90	
BROWN CLAY & ROCK		90	140	
CEMENTED ROCK		140	205	
CLAY & CEMENTED ROCK		205	240	
CEMENTED ROCK		240	265	
CEMENTED ROCK WITH FRACTURES		265	295	

8. WELL CONSTRUCTION
Depth Drilled 295 Feet Depth Cased 295 Feet
HOLE DIAMETER (BIT SIZE)
From 10 Inches To 0 Feet
Inches Feet Feet Feet
Inches Feet Feet Feet
Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	N/A	.188	+1	295

Perforations:
Type perforation FACTORY
Size perforation 1 7/8 BY 3"
From 275 feet to 295 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50 Neat Cement
Placement Method: Pumped Concrete Grout
 Poured
Gravel Packed: Yes No
From 295 feet to 50 feet

9. WATER LEVEL
Static water level 205 feet below land surface
Artesian flow N/A G.P.M. N/A P.S.I.
Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name LBJ DRILLING AND PUMP CO. Contractor
Address P.O. BOX 902 Contractor
WINNEMUCCA, NV 89446
Nevada contractor's license number issued by the State Contractor's Board 9605
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 730
Signed Donald Lee Moritz
By driller performing actual drilling on-site or contractor
Date Nov 6, 1995

Date started NOV. 3, 1995
Date completed NOV. 6, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>@) 20</u>	<u>N/A</u>	<u>8Hrs</u>

RECEIVED
NOV 15 AM 11:21
STATE ENGINEERS OFFICE