

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30206

1. OWNER Jim Tolhurst ADDRESS AT WELL LOCATION Lat 8
 MAILING ADDRESS 169-16 Pleasant Valley BARTLETT OR
ELKO NU 89801

2. LOCATION N.W. 1/4 SW 1/4 Sec 2 T 33 N 36 R ELKO County
 PERMIT NO. 06-03A-15-4 Parcel No. Rolling Hills Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Loam		0	20	20
CLAY		20	25	5
SANDSTONE		25	92	67
Hard Rock		92	94	2
hard SANDSTONE	X	94	132	38
CLAY		132	143	11
Hard Brown Rock		143	144	1
SANDSTONE		144	152	8

8. WELL CONSTRUCTION
 Depth Drilled 132 Feet Depth Cased 152 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 152 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	12.92	158	115	152

Perforations:
 Type perforation slots
 Size perforation 3/4 x 3"
 From 132 feet to 152 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 152 feet

9. WATER LEVEL
 Static water level 56 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fertig Drilling Co Contractor
 Address P.O. Box 525 Contractor
ELKO NU 89803
 Nevada contractor's license number issued by the State Contractor's Board 31904
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1554
 Signed Shane C. Fertig
 By driller performing actual drilling on site or contractor
 Date 11-15-95

Date started 11-8 1995
 Date completed 11-9 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
15		2