

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340
 Client:

NOTICE OF INTENT NO. 21855

Consultant: _____

1. OWNER Steffen Robertson and Kirsten ADDRESS AT WELL LOCATION 1600 B St., Sparks, Nv.
 MAILING ADDRESS 1755 East Plumb Lane #241 Western Energetix 1600 Victorian Ave.
Reno, Nevada 89502 419 W. Plumb Lane, Reno, Nv 89509

2. LOCATION C 1/4 1/4 Sec. 5 T. 19N N/S R. 20 E. Washoe County
 PERMIT NO. M/O 655-A MW-3 032-122-18 Sparks Subdivision Name _____
Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Tubex

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Rounded Gravel Cover		0	2"	2"
Sand Fill (SW)		2"	4'	3'10"
Brown Sandy Gravels (GP), non-plastic, loose, slightly moist.		4	12	8
Subangular Gravels (GP), with some cobbles, non-plastic, loose, dry.		12	15.5	3.5
Boulder, Granite)		12.5	13.5	1
Dark Brown Silty Gravels (GM), low plasticity, loose, moist.		15.5	18.3	2.8
Note: Increase in clay content and color change to reddish brown.				
Light Brown Silty Gravel (GM), low plasticity, loose, saturated		18.3	38.5	20.20

8. WELL CONSTRUCTION
 Depth Drilled 38.5 Feet Depth Cased 33 Feet

HOLE DIAMETER (BIT SIZE)
 From To
9 5/16 Inches 0 Feet 38.5 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4" PVC	Blank	Sch 40	0	8.1
3/4" PVC		Sch 80	0	36.5
2" PVC	Sparge	.020 Slot	36.5	88.5

Perforations: Locking Cap & Christy Box
 Type perforation Factory Sawn Slot
 Size perforation .020

From 12.5 feet to 32.5 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 8.1 Neat Cement
 Placement Method: Pumped Cement Grout
 Concrete Grout
 Bentonite Seal Poured 8.1-10.4 & 33-35.75
 Gravel Packed: Yes No #8 Silica 10.4-33
 From Pea Gravel ~~XXXX~~ 35.75 - 38.5 feet

Date started August 9 19 93
 Date completed August 9 19 93

7. WELL TEST DATA

TEST METHOD: S Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>no test</u>			

9. WATER LEVEL
 Static water level n/a feet below land surface
 Artesian flow n/a G.P.M. n/a P.S.I.
 Water temperature n/a °F Quality n/a

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Wayne Drilling, Inc. Contractor
 Address P.O. Box 12370 Contractor
Reno, Nevada 89510

Nevada contractor's license number issued by the State Contractor's Board 22549
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 908

Signed Jerry L. Freeman By Driller performing actual drilling on site or contractor
 Date July 18, 1994