

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16722

1. OWNER David Lytle ADDRESS AT WELL LOCATION 3641 E. Savoy Blvd.
 MAILING ADDRESS _____

2. LOCATION NW 1/4 SE 1/4 Sec. 19 T. 21-S. N/S R. 54 E Nye County
 PERMIT NO. 45-243-37 Parcel No. 1 Subdivision Name _____


3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay		4	18	14
Brown clay & caliche		18	37	19
Brown clay		37	46	9
Brown clay & caliche	X	46	74	28
Limestone		74	78	4
Brown clay & caliche		78	106	28
Brown clay	X	106	126	20
Brown clay & caliche		126	140	14



8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	100
8 5/8	18.26	.203	100	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 54 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling, LLC Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1812
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date November 17, 1995

Date started November 6, 1995
 Date completed November 6, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/4</u>