

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT TO DRILL

1. OWNER AKINS CONST ADDRESS AT WELL LOCATION 101 Deser...  
 MAILING ADDRESS

2. LOCATION SE 1/4 SW 1/4 Sec. 19 T. 19 N/S R. 29 E Churchill County  
 PERMIT NO. 008-322-04 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	25	25
Brown Clay		25	30	5
Black Silty Sand		30	47	17
Black/Grey Silt		47	67	20
Grey Gravel		67	83	16
Dark Gravel		83	93	10
Brown Sand		93	101	8

8. WELL CONSTRUCTION  
 Depth Drilled 101 Feet Depth Cased 101 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 Inches To 50 Feet  
 From 10 Inches To 101 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6.75</u>	<u>12.9</u>	<u>.185</u>	<u>1</u>	<u>101</u>

Perforations:  
 Type perforation Machine Slot  
 Size perforation .080  
 From 95 feet to 95 feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  Cement Grout  
 Placement Method:  Pumped  Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From      feet to      feet

9. WATER LEVEL  
 Static water level 12-2 feet below land surface  
 Artesian flow      G.P.M.      P.S.I.  
 Water temperature      °F Quality     

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Welsco Contractor  
 Address Box 888 Contractor  
Fallon  
 Nevada contractor's license number issued by the State Contractor's Board 11752  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 772  
 Signed WCBell  
 By driller performing actual drilling on site or contractor  
 Date June 23 1994

Date started June 22 1994  
 Date completed June 23 1994

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>40</u>	<u>    </u>	<u>1</u>